COMPLETION REPORT

1	Name of work		**Providing CC Retaining wall at NH Service road SSM Retaining wall at near Metro station in ward No.15**
2	Sanctioned estimate No.& date		**EE/DD/TS /** 14/17/18 dt. 12/06/17
3	Head of Account which is Chargeable		**P3106**
4	Entrustment order No. & Date		**EE/DD/WO/**
5	Time stipulated for completion of the work.		—
6	Name of the Contractor		**Sriramareddy**
7	Delay in execution of work		-
8	Measurements recorded in		MB No. 848/13-14
			Page No. 84789 to 84792/2
9	Check measurement of the Asst. Executive Engineer/Executive Engineer on.....		MB No. 848/12-14
			Page No. 84789 to 84792/2
10	Name of the Officer/official in charge of the work	Assistant Engineer	D. S. Mayuvath
		Assistant Executive Engineer	**Shivakumar Wadeyar**

Sanctioned estimate Amount	Amount claims as per actually viz.,as per bill	Difference		Remarks
		Excess	Savings	
490000.00	**484093.05**	-	5906.95	-

1 Certified that the above work has been completed with in the stipulated time noted in the work order.
2 Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3 Certified that the above work has been executed by the contractor Satisfactory in accordance with the specification as embodied in the agreement.

Asst.Engineer
Ward No.15

Assistant Executive Engineer
Dasarahalli Sub Division
BBMP

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057